

The background of the slide is a light gray gradient with several realistic water droplets and bubbles of various sizes scattered across it. The droplets have highlights and shadows, giving them a three-dimensional appearance.

# **ICICLE CREEK DIVERSION SCREENS AND BOULDER FIELD PASSAGE UPDATE**

WASHINGTON DEPARTMENT OF FISH AND WILDLIFE AND TROUT UNLIMITED

# ICICLE IRRIGATION DISTRICT SCREEN

TASK	STATUS	TIMELINE
<b>IID Screen</b>		
Screen design	Complete	-
Landowner permissions	Complete	-
Permitting	JARPA: in development	January 2019
Construction funding \$1.5m	Requested: \$1.13m (PRCC) + \$.275m (OCR)*	TBD
<b>Snow Creek Bridge</b>		
NEPA	CatEx approved, awaiting BA review	January 2019
ESA consultation	BA under review, tentative concurrence on NAE	January 2019
Design funding \$38k	Approved by IWG Steering Committee	December 2018

\*\$100k from IPID

# CITY OF LEAVENWORTH SCREEN

TASK	STATUS	TIMELINE
<b>CoL Screen</b>		
Screen re-design	Complete	-
Landowner permissions	In-process	TBD
Permitting	Submission pending re-design approval	1/31/19
Construction funding \$600k	Requested: \$450k (HPC) + \$125k (OCR)*	TBD

\*\$25k from CoL



# BOULDER FIELD PASSAGE

TASK	STATUS	TIMELINE
<b>BF Passage</b>		
Boulder Field Basis of Design Report	Completed 2015	
Boulder Field Final Design	Completed 2017	
Waterline Design	Completed 2018	
Geotech and Risk Assessments	Completed 2018	
Permitting	Ongoing - JARPA, SEPA, NEPA	March 2018
Construction Funding	Ongoing – proposals pending	January 2018
Landowner and Agency/Tribal	IPID/TU, Agency and Tribal	March 2018
Construction 2019		April- October 2019

